

Dogger Bank A and B Decommissioning Programme

Project Title	Dogger Bank Offshore Wind Farm
Date:	26 th May 2020

Dogger Bank Offshore Wind Farm

Decommissioning Programme

This document contains proprietary information belonging to Dogger Bank Windfarm and/or affiliated companies and shall be used only for the purpose for which it was supplied. It shall not be copied, reproduced, disclosed or otherwise used, nor shall such information be furnished in whole or in part to third parties, except in accordance with the terms of any agreement under which it was supplied or with the prior consent of Dogger Bank Wind Farm and shall be returned upon request.

© Copyright of Dogger Bank Offshore Windfarm.

Rev	Prepared By	Sign Off	Checked By	Sign Off	Approved By	Sign Off	Date of Issue
1	Melisa Vural		David Scott		Alan Borland 		26/05/20

Alan Borland (May 26, 2020 15:27 GMT+1)

Table of Contents

Executive Summary	4
1 Introduction	5
1.1 Purpose of this Document	5
2 Background Information.....	6
2.1 Location	6
2.2 Project Design and Background	6
2.3 Site characteristics	10
3 Items to be Decommissioned	13
3.1 Generation Assets (non-OFTO)	13
3.1.1 Wind Turbines	13
3.1.2 Wind turbine foundations.....	14
3.1.3 Inter-Array Cables	16
3.1.4 Scour and Cable Protection	16
3.2 Offshore Transmission Assets.....	17
3.2.1 Export Cables.....	17
3.2.2 Offshore Substations.....	17
4 Proposed Decommissioning Measures	18
4.1 Planned Phasing/Integration	18
4.2 Guiding Principles for Decommissioning	18
4.3 Pre-Decommissioning	20
4.4 Decommissioning Measures	21
4.4.1 Generation Assets (Non-OFTO).....	21
4.4.2 Monopiles and Transition Pieces	21
4.4.3 Inter-Array Cables	21
4.4.4 OFTO Assets.....	21
4.5 Waste Management	22
5 Environmental Impact Assessment	22
6 Consultations with Interested Parties	23
7 Costs and Financial Security	24
8 Proposed Decommissioning Schedule	24
9 Seabed Clearance	26

Dogger Bank A and B Decommissioning Programme

Page 3 of 29

10	Restoration of the Site.....	26
11	Post-Decommissioning Monitoring, Maintenance and Management of the Site	26
12	References.....	27
	Appendix 1 – Summary of Consultation Responses and Actions Taken	28
	Appendix 2 – Consultation Responses	29

Executive Summary

Dogger Bank Offshore Wind Farm Project 1 Projco Limited and Dogger Bank Offshore Wind Farm Project 2 Projco Limited are a Joint Venture between SSE and Equinor, known as Dogger Bank Wind Farm, which have been set up to take forward the development of the Dogger Bank A & B Offshore Wind Farms. Consent was granted for the Projects in February 2015 under The Dogger Bank Creyke Beck Offshore Wind Farm Order 2015 (as amended) (the DCO).

The DCO grants development consent for construction, operation and maintenance of two offshore wind farms of up to 200 wind turbine generators per project, each fixed to the seabed by monopile, multi leg or gravity base foundations. The DCO additionally grants four deemed Marine Licences for the marine licensable activities, including the deposit of substances and articles and the carrying out of works involved in the construction and operation of the wind farm and associated development. Through the detailed design process, it has been determined that each wind farm will comprise of 95 wind turbines and one offshore substation.

Construction works commenced in January 2020, with offshore works at the landfall due to commence in late 2020 and the main offshore works commencing in 2022. The operational lifetime of Dogger Bank A & B is expected to be at least 25 years, with the possibility for further extension at the end of this period. At the time of decommissioning, the Projects will be decommissioned in accordance with the legislation and guidance that are available at that time.

In conjunction with complying with relevant legislation on decommissioning, Dogger Bank Wind Farm is committed to decommissioning the wind farms with minimal environmental impact. This will be achieved by restoring the site to as close to the original state as far as is reasonably possible. Data collected from pre-decommissioning surveys, alongside the results of relevant monitoring that has been undertaken to assess the effects of the construction and operation of the wind farms will be presented to the relevant authorities to inform the decommissioning requirements and methodologies.

Towards the end of the Projects' operation, a decision will be made as to whether the operational lifetime of the project can be extended e.g. by repowering. This option could postpone the decommissioning phase. When it is determined that the Projects have reached the end of their operational lifetime, this Decommissioning Programme and the Environmental Statement issued in 2013 will be reviewed and updated as necessary to enable the appropriate licences to be obtained.

This Decommissioning Programme provides preliminary information on the proposed methods and approaches to decommissioning the offshore installations (as required by the Energy Act 2004, as amended). As changing circumstances and technological advancements are expected over the Projects' lifetime, these proposals are subject to continuous updates during the development and operational phases.

1 Introduction

Dogger Bank Offshore Wind Farm Project 1 Projco Limited and Dogger Bank Offshore Wind Farm Project 2 Projco Limited are a Joint Venture between SSE and Equinor, which have been set up to take forward the development of the Dogger Bank A and B Offshore Wind Farms (herein referred to as the Project(s)). Consent was granted for the two Projects in February 2015 under The Dogger Bank Creyke Beck Offshore Wind Farm Order 2015 (as amended) (the DCO).

The Decommissioning Programme is being submitted to the Department of Business, Energy and Industrial Strategy (BEIS) for approval in accordance with Section 105 of the Energy Act 2004 and in line with Requirement 10 of the DCO. This document provides preliminary information on methods and approaches to decommissioning the Dogger Bank A and B offshore installations (as required by the Energy Act 2004).

In considering the Decommissioning Programme, the Projects have sought to adhere to the following key principles:

- Safety for all at all times;
- Consideration of the rights and needs of legitimate users of the sea;
- Minimise environmental impact by having regard to the best practicable environmental option;
- Promote sustainable development;
- Adhere to the Polluter Pays Principle;
- Maximise the reuse of materials;
- Commercial viability; and
- Practical integrity.

This Decommissioning Programme is informed and supported by the existing environmental assessment for the consented Projects, namely the Environmental Statement (ES) (Forewind, 2013) and Habitats Regulations Assessment (DECC, 2015). The programme will be subject to regular reviews and updated, as appropriate, throughout the lifecycle of the Projects to reflect changes to regulatory requirements, changing circumstances and to incorporate any improvements in knowledge and understanding of the decommissioning process and impacts on the marine environment. Prior to decommissioning it is expected that a detailed environmental assessment will be undertaken to support the marine licence application for the activities.

1.1 Purpose of this Document

The expected operational lifetime of the Projects is at least 25 years, depending on conditions during the Projects' lifecycle. Towards the end of the expected operational lifetime a decision will be undertaken as to whether ongoing operation is feasible. This decision could extend the Projects' lifecycle and subsequently postpone the decommissioning phase. At the end of its lifetime, the wind farms will be decommissioned to restore the site to its original condition as far as possible.

This Decommissioning Programme is being submitted to BEIS to discharge DCO, Schedule 1, Part 3, Requirement 10 which states:

‘No offshore works may commence until a decommissioning programme in compliance with any notice served on the undertaker by the Secretary of State under section 105(2) of the 2004 Act(b) has been submitted to the Secretary of State for approval’.

Dogger Bank A and B received notice under section (105) (2) of the Energy Act 2004 requiring a decommissioning Programme to be prepared and approved before offshore construction commences.

2 Background Information

2.1 Location



Dogger Bank A and B are located in the Southern North Sea and are approximately 131 kilometres (km) from shore at their closest point. Dogger Bank A covers an area of 515 square kilometres (km²) and Dogger Bank B covers 599 km². The offshore export cables, which run from the offshore substation platforms to the landfall, are 191 km in length for Dogger Bank A and 172 km for Dogger Bank B. These cables come ashore to the north of Ulrome on the Holderness Coast and run approximately 30 km inland to two new converter stations, situated north of the A1079 between Beverley and Cottingham in East Yorkshire. The location is shown in **Figure 2.1**.

2.2 Project Design and Background

Based on the detailed design the offshore infrastructure (i.e. below MHWS) for Dogger Bank Dogger Bank A and B will each comprise the following:

- 95 offshore wind turbines with a rotor diameter of 220 m, a tip height of 260 m above LAT on a monopile foundation with a diameter of up to 10 m;
- One offshore substation on a jacket foundation installed with pin piles;
- ~325km Inter-array cables connecting turbines with the offshore substation; and
- Two HVDC export cables.

The proposed turbine layouts for the Projects are shown in **Figure 2.2** for Dogger Bank A and in **Figure 2.3**.



Legend:

- DCO Order limits - offshore
- DCO Order limits - onshore
- Dogger Bank A
- Dogger Bank B
- Converter station location
- Landfall location

Client:
Doggerbank Offshore Wind
Farm Project 1 Projco Ltd. and
Doggerbank Offshore Wind
Farm Project 2 Projco Ltd.

Project:

Dogger Bank
Creyke Beck

Title:


Location Plan

Figure: 2.1 Drawing No:

Revision:	Date:	Drawn:	Checked:	Size:	Scale:
01	28/02/2020	JT	GC	A4	1:1,150,000


Co-ordinate system: WGS84 UTM31N





Legend

- Dogger Bank A
- Dogger Bank B
- × Turbine
- OSP
- ▲ Spare
- Proposed Inter Array Cable Routes



Data Source:

Drawing Title				
DOGGER BANK A WTG LAYOUT				
Rev	Date	Remarks		Drwn
00	04/03/2020	First issue		MM


Drawing Number		Figure 2.2 DB-M-DES-0039-01		
----------------	--	--------------------------------	--	--

Scale	Plot Size	Datum	Projection
1:70,000	A1	WGS84	UTM31N

SSE Renewables (UK) Ltd. 2020. The concepts and information contained in this document are the copyright of SSE Renewables (UK) Ltd. Use or copying of the document in whole or in part without the written permission of SSE Renewables (UK) Ltd constitutes an infringement of copyright. SSE Renewables (UK) Ltd. does not warrant that this document is definitive nor free of error and does not accept liability for any loss caused or arising from reliance upon information provided herein.

**DOGGER BANK
WIND FARM**
BY






File ref: F:\DoggerBank_GIS\FormalDrawings\Marine\M_Design\DB-M-DES-0039-DoggerBankWTGLayouts\DB-M-DES-0039-02-DoggerBankBWTGLayout-R00.mxd



Legend

- Dogger Bank B
- × Turbine
- OSP
- ▲ Spare
- Proposed Inter Array Cable Routes



Data Source:

Drawing Title

DOGGER BANK B WTG LAYOUT

Rev	Date	Remarks	Drwn	Chkd
00	04/03/2020	First issue	MM	LR

Drawing Number **Figure 2.3
DB-M-DES-0039-02**

Scale	Plot Size	Datum	Projection
1:60,000	A1	WGS84	UTM31N

SSE Renewables (UK) Ltd. 2020. The concepts and information contained in this document are the copyright of SSE Renewables (UK) Ltd. Use or copying of the document in whole or in part without the written permission of SSE Renewables (UK) Ltd constitutes an infringement of copyright. SSE Renewables (UK) Ltd. does not warrant that this document is definitive nor free of error and does not accept liability for any loss caused or arising from reliance upon information provided herein.

**DOGGER BANK
WIND FARM**



2.3 Site characteristics

This section provides a brief summary of some of the key characteristics of the offshore site, including the wind farm array and export cable route and is structured around the environmental attributes identified in the BEIS 2019 guidance on what should be included.

The information is included in **Table 2.1** and is summarised from the ES (Forewind, 2013) and HRA (DECC, 2015) but has been updated where appropriate, for example to include details of nature conservation sites designated since consent was granted. As outlined in **Section 6**, the information in this section will be reviewed and updated based on any surveys undertaken prior to decommissioning activities taking place.

Table 2.1: Summary of the Dogger Bank site characteristics.

Offshore Physical Environment	
Metoccean Conditions	Tidal currents flowing across Dogger Bank A and B are mainly directed north to south and south to north with current velocities usually less than 0.4 meters per second (m/s). Tidal currents flowing across the export cable corridor vary from 0.4 m/s close to the array site to over 1.2 m/s near to shore off Flamborough Head. Measured waves in Dogger Bank A and B have a mean significant wave height of 1.7 m with a maximum value of 6 m. Waves at the array end of the corridor have a mean significant wave height of 1.7 m, decreasing to 1.0 m towards the landfall site.
Bathymetry	Water depths across the array sites range from approximately 20 metres (m) to 40 m below Lowest Astronomical Tide (LAT), with the shallowest depths occurring to the southwest of Dogger Bank A at the summit of ridge forms or the crests of sand waves. The deepest areas occur to the north of Dogger Bank B and in the centre of the Dogger Bank A site. Along the export cable corridor water depths vary from a maximum of 66 m below LAT along the central part of the corridor, shallowing to 2.5 m below LAT close to shore.
Seabed Conditions	Surveys undertaken for the ES showed that the majority of the Dogger Bank A and B seabed consists of sand, with small proportions of gravel and mud (less than 5%) and therefore were categorised as slightly gravelly sand. Smaller patches of gravel were seen across the array sites with areas where the underlying geology, the Dogger Bank Formation, is exposed at the seabed. The majority of the offshore export cable corridor comprises relatively uniform sandy sediments, with some mixing with gravels and muds where the export cable corridor joins the wind farm site. Sand waves (wavelengths greater than 25 m) and megaripples (wavelengths between 0.5 and 25 m) sculpted into both gravel and sand substrates are present in patches across the sites. Surveys indicate that the sand waves are symmetrical with wavelengths of 50 - 150 m (average approximately 100 m) and amplitudes up to 2 m (average approximately 0.5 m). Their crests are aligned in east-northeast to west-

	southwest directions, but their symmetrical nature suggests that they are not actively migrating in any one direction.
Human Environment	
Infrastructure and Other Users	<p>On Dogger Bank, there are two other consented wind farm projects, Dogger Bank C (formerly Teesside A), also owned by Dogger Bank Wind Farm and Sofia Offshore Wind Farm (formerly Teesside B) owned by Innogy. Part of the wider export cable corridor for these projects overlaps the southern boundary of the Dogger Bank B array site and crosses the Dogger Bank B export cable corridor.</p> <p>The Cygnus gas field is situated to the south east of Dogger Bank A (licence blocks 44/11 and 44/12). Within this field, the planned Cygnus Alpha and Cygnus Bravo developments are approximately 23 km and 16 km respectively from the boundary of Dogger Bank A.</p> <p>One active telecommunications cable, TATA North Europe (Operator TATA Communications), and two out of service/disused telecommunications cables, UK-Germany 6 (Cable and Wireless/BT Subsea) and UK-Denmark 4 (BT Subsea) cross or are in close proximity to the Dogger Bank boundary. The TATA North Europe cable passes along the northern boundary of Dogger Bank A and crosses the northern branch of the export cable corridor entering the Dogger Bank Zone. The UK-Germany 6 cable crosses the southern area of Dogger Bank A and the export cable corridor. The UK-Denmark 4 cable runs close to the Projects but does not cross the boundary of Dogger Bank B, passing just to the north.</p> <p>The SEAL pipeline (operator – Shell UK) passes along the western boundary of Dogger Bank B and crosses the export cable corridor 12.5 km from the boundary of Dogger Bank A. The Langeled gas pipeline (operator – Gassco) crosses the export cable corridor at a distance of 51.5 km from the export cable landfall.</p>
Commercial Fisheries	<p>Fishing activity within the array site and export cable route consists of vessels from numerous countries including the UK and Denmark, targeting several commercial species of fish (e.g. sandeel, plaice and sole) and shellfish (lobsters and edible crab) in the inshore area.</p> <p>Predominant fishing methods utilised at the Dogger Bank A and B arrays sites are trawlers including beam, demersal and pelagic. Potting is the predominant activity in the inshore area, along with scallop dredging which was recorded primarily to the immediate north of the export cable corridor.</p> <p>Areas to the west of the Dogger Bank Zone are particularly important for sandeel fishing, whilst potting for lobster and crab dominates in the nearshore parts of the export cable corridor.</p>
Shipping and Navigation	The 2011 marine traffic survey identified seven commercial routes which transit within the 10 nm buffer of the Dogger Bank A and B array sites, with four of these routes crossing through the array sites. The

	<p>majority of vessels using these routes are cargo, with the most frequent route being used once every three days.</p> <p>During the spring/summer surveys, almost half of the vessels recorded were fishing vessels, with cargo vessels being the next most frequently recorded. In autumn and winter the most frequent vessel type recorded was cargo making up almost half of the vessels recorded, with a quarter of vessels in this period being fishing vessels. The level of recreational vessel activity was noted as being low based on the survey data at the array site.</p> <p>Along the export cable the majority of vessels recorded passing over the export cable corridor were cargo vessels, tankers and fishing vessels.</p>
Military Activities and Civil Aviation	<p>Airspace above and adjacent to Dogger Bank A and B is utilised by both military and civil aircraft, however these will be flying at an altitude at which the presence of a wind farm will not pose any issues. The Ministry of Defence has a number of military Practice and Exercise Areas (PEXAs) located within the vicinity of the Projects, one which overlaps the export cable corridor and one overlapping the whole export cable corridor and array site.</p>
<p>Nature Conservation Designations (based on those considered in the Appropriate Assessment during consenting of the Project, or any newly consented sites that may need consideration)</p>	
Special Protection Areas (SPAs)	<p>A likely significant effect (LSE) could not be ruled out for the following sites and features, and therefore they were considered in the appropriate assessment for the Projects:</p> <ul style="list-style-type: none"> • Farne Islands for Common Guillemot, Atlantic Puffin and Black-Legged Kittiwake. • Flamborough and Filey Coast SPA (of which Flamborough Head and Bempton Cliffs SPA is now a part of) for Common Guillemot, Atlantic Puffin, Black-Legged Kittiwake, Razorbill, Northern Fulmar and Northern Gannet. • Forth Islands for Atlantic Puffin, Lesser Black-Backed Gull, Northern Gannet, Black-Legged Kittiwake, Common Guillemot, Razorbill and Northern Fulmar. <p>The Greater Wash SPA has now been designated which overlaps in the nearshore with the export cable route.</p>
Special Areas of Conservation (SACs)	<p>An LSE could not be ruled out for the following site and feature:</p> <ul style="list-style-type: none"> • Dogger Bank SAC for sandbanks which are slightly covered by sea water at all times. <p>The Southern North Sea SAC has now been designated for harbour porpoise. The Dogger Bank array sites overlap fully with the summer area of this SAC.</p>

3 Items to be Decommissioned

This section of the Decommissioning Programme contains details of the items which will require decommissioning, in particular the wind turbine generators (WTGs), foundations, offshore substation platform (OSP), export cables, inter-array cables and scour protection. At the time of writing, some design details such as exact locations of infrastructure (e.g. due to micro-siting to avoid environmental and engineering constraints) are not finalised. These details will be updated in future revisions of this Decommissioning Programme.

3.1 Generation Assets (non-OFTO)

3.1.1 *Wind Turbines*

Ninety five WTGs, each with a capacity of 12 MW, will be installed in each of Dogger Bank A and B. The towers will be assembled from three sections bolted together, with internal service platforms and ladders. The rotor diameter will be 220 m with a nacelle positioned on top of the tower section, containing the generator, transformers and other equipment. To enable maintenance and emergency access, there will be a heli-hoist platform on top of the nacelle. Each turbine consists of the following components:

- A tubular steel tower;
- A nacelle on top of the tower; and
- A three-blade rotor, with each blade 107 m in length.



Figure 3.1: Image of GE Haliade-X 12MW Prototype Turbine

3.1.2 *Wind turbine foundations*

Each turbine will be installed on top of a monopile foundation which will be up to 10 m in diameter. A transition piece (TP) connected to the top of the monopile will allow personnel to access the turbine tower for maintenance. The Monopiles range in mass from 840 Tonne (T) – 1200 T, with a length varying from 55 m – 70 m (indicative MP drawing is provided in **Figure 3.2** below). The Transition pieces will be approximately 375 T and 27 m tall.


3.1.3 Inter-Array Cables

There will be approximately 325km of 66kV inter-array cables per project to link the WTGs and the OSPs, comprising of 16 inter-array cable strings for each of the windfarms. All the inter-array cables shall be pulled in to the OSP through pre-installed J-tubes and to the WTG foundations through a monopile entry hole. Field layout for DBA and DBB are under development and alternatives regarding two or three different cable dimensions are the subject of ongoing consideration and assessment.

The inter-array cables will be three-core composite cables with aluminium round compacted conductors, XLPE (cross-linked polyethylene) insulation, copper wire screen aluminium polyethylene laminated tape, polyethylene sheath, PPY (poly propylene yarn), galvanised steel wire armour, PPY with one interstitial optical fibre cable. These components as well as a cross-section of the cable is included in **Figure 3.3**.

AL/XLPE/CWS/ALPE/PPY/SWA/PPY **38/66 (72.5) kV**

Three-core composite submarine cable with aluminium round compacted conductors, XLPE insulation, copper wire screen aluminium polyethylene laminated tape, polyethylene sheath, PPY, galvanized steel wire armour, PPY with one interstitial optical fibre cable



Cable Structure:

- 1 - Aluminium round compacted class 2 according to IEC 60228, longitudinally water sealed by special water-blocking compound.
- 2 - Semiconducting tape applied with overlap
- 3 - Conductor non-metallic extruded screen: Extruded semiconducting compound
- 4 - Insulation: XLPE water-tree retardant according to IEC 60840
- 5 - Core non-metallic extruded screen: Extruded semiconducting compound bonded to outer surface of insulation.
- 6 - Semiconducting waterblocking tape(s) applied with overlap.
- 7 - Metallic screen: Copper wires helically applied over each individual core
- 8 - Semiconducting waterblocking tape(s) applied with overlap.
- 9 - Radial watertightness: AL/PE laminated tape of 0.2 mm nominal thickness bonded to PE core sheath, longitudinally applied with overlap.
- 10 - Sheath: HDPE type ST7 and an extruded semiconducting compound serving as electrode for the DC voltage test of the sheath. Sheath colour: Black
- 11 - Extruded PVC profile fillers at the outer interstices between cores in order to give the cable a circular cross-section.
- 12 - Binding tape(s) helically applied with overlap. (manufacturer's option)
- 13 - One layer of polypropylene yarns of 2 mm approximate thickness.
- 14 - Armour consisting of one layer of helically applied bitumen compound coated galvanized round steel wires of grade 34, class according to EN 10257-2
- 15 - Two layers of polypropylene yarns with total approximate thickness of 3.0 mm. Over the inner (first) layer bitumen compound is applied. Also, the outer (second) layer shall consist of black and yellow polypropylene yarns as to form a helical yellow stripe.
- 16 - One armoured optical unit of 16 mm approximate diameter that consists of a stainless steel tube, PE inner sheath, galvanized steel wire armour and PE oversheath

Figure 3.3: Detailed information on the inter-array cables that will be in place.

3.1.4 Scour and Cable Protection

The need and design of any scour and/or cable protection has not yet been determined. Should such protection be required, the design chosen will depend on the ground conditions, as well as the scour and environmental assessments. Once the need and amount of protection has been determined, and the associated decommissioning requirements are understood, this Decommissioning Programme will be updated with this information.

3.2 Offshore Transmission Assets

3.2.1 Export Cables

Four 320 kV offshore HVDC export cables, one circuit (2 cables) for each project, consisting of - single core copper cross linked polyethylene (XLPE) insulated (steel wire armour) SWA cables with a cross sectional area of 1770 mm² will run approximately 190 km to the landfall north of Ulrome, East Yorkshire where they will connect with the onshore transmission works.

3.2.2 Offshore Substations

Dogger Bank A and B will each have one OSP which will comprise of a typical topside installed on a jacket foundation secured to the seabed with four pin piles (**Figure 3.4**). The DBA OSP design comprises a combined HVDC and collector substation which houses the HVDC transmission equipment for onward power transmission to the shore, the 66 kV array interface equipment and associated step up transformers. The platform is designed as a Normally Unmanned Installation (also referred to as Normally Unattended Installation, NUI). The generation assets are connected to the HVDC platform through HVAC inter array cables. These cables are routed in dedicated J-tubes and then connected to the transmission system from 66 kV switchgear through HVDC converter to the DC export cable connections (with associated equipment). Two outgoing DC export cables (+/-) are routed from the dedicated 320 kV DC terminations to the hang-off areas and into each of export J-tubes and out into the seabed.

Dogger Bank A platform key figures:

- Mean Sea Level (MSL) is 27 m.
- Key figures Topside (at present):
 - Size: 65 x 39 m
 - Height: 36.26 m (including cast node)
- Key figures jacket (as present):
 - Size: 37.7 x 37.7 m
 - Height: 47.22 m

The OSP's for Dogger Bank A and Dogger Bank B are expected to be similar in design.



Figure 3.4: A representative image of an offshore platform, similar to the ones that will be used for Dogger Bank A & B.

4 Proposed Decommissioning Measures

This section describes the proposed measures to decommission the component elements of the Projects. As described above, given the construction of Dogger Bank A and B has yet to take place, some detail is subject to final design, for example confirmation of the built locations of cables and where scour protection has been placed. Nevertheless, the following sections present the anticipated decommissioning methods. The decommissioning techniques outlined in this section are based on those which are currently available. It is anticipated that decommissioning methods and the technology available for offshore wind farms will develop during the lifetime of these Projects, and therefore this Decommissioning Programme will be reviewed and updated in light of any new approaches that may be more appropriate than those presented below.

4.1 Planned Phasing/Integration

Dogger Bank Wind Farm will liaise with other offshore wind farm developers and / or OFTOs in the vicinity of the Dogger Bank Projects to identify and evaluate any potential opportunities for synergies or economies of scale through decommissioning facilities at the same time. If any opportunities are identified these will be discussed and agreed with the relevant authorities at the time of decommissioning and this document updated accordingly.

4.2 Guiding Principles for Decommissioning

The proposed approach to decommissioning has been developed based on the following principles:

- Safety for all at all times;
- Consideration of the rights and needs of legitimate users of the sea;
- Minimise environmental impact by having regard to the best practicable environmental

option, the option which provides the most benefit or least damage to the environment as a whole, in both the long and short term;

- Adhere to the Polluter Pays Principle;
- Maximise the reuse of materials;
- Commercial viability; and
- Practical integrity.

Alongside these, Dogger Bank Wind Farm has considered the UK's commitments under the United Nations Convention for the Law of the Sea (UNCLOS), International Maritime Organisation (IMO) standards and the work of the Convention of the Protection of the Marine Environment of the North-East Atlantic (OSPAR).

Based on these principles and commitments the proposed approach for decommissioning is that:

1. All structures above the seabed are removed i.e. wind turbines, offshore platforms and foundations above the seabed; and
2. Cables and lower sections of foundations which are beneath the seabed are left *in situ*.

This approach has been chosen to minimise the disturbance of the seabed from decommissioning whilst ensuring that there is no risk to the safety of other users or that the materials will become exposed at any future time. This approach will be subject to consultation at the time of decommissioning to determine and agree the best approach and survey information on cable burial. This will be based, at the time of decommissioning, on the 'Comparative Assessment Framework' which is set out in the decommissioning guidance for the Oil and Gas sector which would assess the potential decommissioning options and which is the most appropriate based on a number of criteria.

Components to be left *in situ* following decommissioning will adhere to the standards set out by the IMO which requires consideration of:

- Any potential effect on the safety of surface or subsurface navigation, or of other uses of the sea;
- The rate of deterioration of the material and its present and possible future effect on the marine environment;
- The potential effect on the marine environment, including living resources;
- The risk that the material will shift from its position at some future time;
- The costs, technical feasibility, and risks of injury to personnel associated with removal of the installation or structure; and
- The determination of a new use or other reasonable justification for allowing the installation or structure or parts thereof to remain on the seabed.

Considering these principles, it is anticipated that the complete removal of the cables will require a large number of operations, likely involving divers or other heavy equipment. This process would require significantly more vessel time with the operations potentially resulting in a higher risk of injury, due to increased working days at sea.

Complete removal of the cables would remove all obstructions from within the seabed, and therefore any related potential risks to other users of the sea in the longer-term. However, the

cables are anticipated to be and remain buried at a target depth of 1 m over the lifetime of the Projects; a depth of which the cables are considered to be of low risk to other users of the sea. Therefore, if during the 25-year lifetime of the Projects, the cables do not become exposed, it would be unlikely that they become exposed following decommissioning and the risk to other users from the cables would remain low.

In relation to the environment, it is extremely likely that the benthic habitats covering the cables would have recovered fully during the 25-year period. As such, removing the cables at the end of their lifetime may prove to be more environmentally damaging than leaving them *in situ* during decommissioning.

Based on this review from a technicality, environmental and safety impacts perspective, leaving the cables *in situ* is considered to be the most suitable option for the decommissioning of the inter-array and export cables at this time.

The decommissioning of structures will also be undertaken in accordance with the following legislation and guidance:

- Decommissioning of Offshore Renewable Energy Installations under the Energy Act 2004: Guidance notes for Industry, BEIS, March 2019;
- Guidelines and Standards for the Removal of Offshore Installations and Structures on the Continental Shelf and in the Exclusive Economic Zone, International Maritime Organisation (IMO), 19th October 1989;
- Guidance Notes. Decommissioning of Offshore Oil and Gas Installations and Pipelines. BEIS, 2018;
- OSPAR Guidance on Environmental Consideration for Offshore Wind Farm development, 2008;
- United Nations Convention on the Law of the Sea (UNCLOS), 1982;
- The Conservation of Habitats and Species Regulations (as amended) 2010;
- Hazardous Waste Regulations 2005;
- Marine and Coastal Access Act 2009;
- The Water Resources Act 1991;
- The disposal or recovery of waste on land, principally under Part II of the Environmental Protection Act 1990, other legislation relating to the carriage and transfer of waste and, where appropriate, the Hazardous Waste Regulations 2005; and relevant health and safety legislation;
- London Convention 1972 and the 1996 Protocol, relating to the prevention of marine pollution by dumping of wastes;
- Construction (Design and Management) Regulations (CDM) 2015; and
- Appropriate H&S Regulations.

4.3 Pre-Decommissioning

Before decommissioning commences, detailed reviews of the regulations and Environmental Impact Assessment (EIA) requirements will be undertaken to ensure the correct consents and licences are obtained. Further consultation will be carried out with local and statutory bodies to agree the approach. Synergies will be identified and established where possible, such as

sharing of onshore facilities and guard vessels. Disposal facilities will be identified and developed if necessary, in collaboration with specialist industrial recyclers.

4.4 Decommissioning Measures

4.4.1 Generation Assets (Non-OFTO)

Responsibility for the decommissioning of these assets will remain with the generator for the lifetime of the project.

4.4.1.1 Wind Turbines

Dismantling of the ninety five WTGs will be undertaken as a reverse of the installation process. The WTGs will be shut down, electrically isolated and made ready for dismantling prior to arrival of the crane vessel on site. Blades, nacelles and towers will be disassembled using a jack-up crane vessel.

Cables will be pre-cut at selected positions to allow the WTG components to be separated. Lubricant oil will be left contained in the gearboxes for processing onshore.

4.4.2 Monopiles and Transition Pieces

It is likely the transition pieces will be uncoupled from the monopiles by removing the bolts. The transition piece will then be lifted off and sea-fastened on a barge. An integrated lifting tool will then be lowered and engaged in the monopile whilst the pile is cut using an automated cutting tool. After cutting, the monopile would then be lifted and placed horizontally on a barge to be transported to an onshore facility for decommissioning. The monopile cut is made at a depth below the seabed surface so that no danger to fishing and shipping vessels will occur. Seabed surveys will dictate the depth below the seabed at which the monopile will be cut, but this is likely to be approximately 1 m below the seabed.

4.4.3 Inter-Array Cables

It is expected that after the Project's lifetime, the most practical environmental option which will minimise disturbance to the seabed, will be to leave the cables *in situ* where they have remained buried. Any exposed cables will be removed. Following decommissioning there will be exposure of cable ends at the foundation locations and OSP. These cable ends will be weighted and deposited on the seabed to be reburied.

4.4.4 OFTO Assets

Once operational, these assets will be transferred to the OFTO along with the responsibility for decommissioning.

4.4.4.1 Offshore Substation

Decommissioning of the OSP will involve a vertical lift strategy from a suitable crane vessel onto a specially designed vessel barge. Dismantling of the substations will take place onshore, as far as practicable, to allow for maximum reuse of materials and minimise the risks to the marine environment.

Following topside removal, the jacket pin piles will be removed in the same way as the WTG foundations, i.e. cut approximately 2 m above the seabed to allow removal of the jacket foundation and then cut below the seabed level for removal of the pin piles with the remaining foundations left in the seabed buried. The jackets will be removed as one piece and taken

back to shore for dismantling.

4.4.4.2 Export Cables

The export cables will be larger in diameter than the inter-array cables, otherwise their treatment will be the same. Similar to the inter-array cables, if they have remained buried during the operational phase and surveys demonstrate that still to be the case, then they will be left in situ. This will minimise the impact on the marine environment as the seabed will have recovered from installation, and removal of the buried cable will cause unnecessary impacts. Any exposed cable will be removed, with the cut ends being weighted and reburied where it attaches to already buried cables.

4.5 Waste Management

Waste management will be carried out in accordance with the relevant legislation at the time of decommissioning. The waste hierarchy will be followed with reuse being considered first, followed by recycling, incineration with energy recovery and lastly disposal.

After offloading from the decommissioning vessels, the materials will be transported by road to a processing area, where they will be broken down into suitable sizes for recycling or disposal. It is assumed that:

- Carbon steel would be reduced to manageable sizes and sold as scrap;
- Copper wire would be removed from the WTGs and transformers, and sold as scrap; and
- Glass reinforced plastic would be recycled. It is anticipated that the current practice of disposing to landfill will not be acceptable at the time that Dogger Bank A and B are decommissioned.

A Waste Management Plan will be produced prior to decommissioning commencing.

5 Environmental Impact Assessment

An EIA for the Projects was completed and submitted as part of the DCO application in 2013. This EIA included an assessment of the potential environmental impacts of the project during construction, operation and decommissioning. **Table 5.1** summarises the predicted impacts from the decommissioning phase.

Table 5.1: Environmental Impact Assessment Results

Topic	Magnitude of Impact
Designated Sites	No impact to minor adverse
Marine and Intertidal Ecology	Negligible to minor adverse
Fish and Shellfish Ecology	Negligible to minor adverse
Marine Mammals	Negligible to minor adverse
Ornithology	Negligible to minor adverse

Topic	Magnitude of Impact
Commercial Fisheries	Negligible to minor adverse
Shipping and Navigation	As low as reasonably practicable
Aviation, Military Activities and Communications	None anticipated
Marine and Coastal Archaeology	No impact to negligible
Seascape and Visual Character	Negligible to minor adverse
Other Marine Users	Negligible to minor adverse

The Projects will commission environmental studies to provide updated data as part of the decommissioning consenting process. The decommissioning ES produced will supersede and replace the assessments presented in the original ES (where relevant) and will incorporate up to date information of both the environment in and around the project site and the decommissioning proposals.

The decommissioning ES will identify potential impacts arising from the programme and, if any are considered significant, will propose appropriate mitigation measures. In addition, pre, during and post decommissioning monitoring programmes may also be considered appropriate and, where these are identified, will be developed in partnership with the appropriate regulatory bodies.

6 Consultations with Interested Parties

Throughout the development of Dogger Bank A and B, close and detailed consultation has been undertaken at a national and local level. This consultation will continue throughout the Projects' lifecycle where necessary or required.

This Decommissioning Programme will be consulted on with the following stakeholders:

- Chamber of Shipping;
- Joint Nature Conservation Committee;
- Maritime and Coastguard Agency;
- National British Marine Aggregate Producers Association (BMAPA);
- National Federation of Fishermen's Organisations;
- Natural England;
- Bridlington Harbour Authority;
- North Eastern Inshore Fisheries and Conservation Authority;
- Trinity House;
- Marine Management Organisation;

- The Crown Estate; and
- Royal Yacht Association.

The Decommissioning Programme will be made available to the general public through the Dogger Bank A and B project website. Following consultation, a summary of the comments and actions taken following receipt of any comments will be provided as an appendix to this document. This will be updated as necessary following any reviews and updates to the Decommissioning Programme through the Projects' lifetime.

7 Costs and Financial Security

Cost and financial security information is confidential and will be provided to BEIS as a separate document.

8 Proposed Decommissioning Schedule

A full decommissioning schedule will be provided prior to decommissioning setting out the detailed programme for consultation with the relevant authorities. It is currently expected that the earliest date that decommissioning would commence would be at year 25 after commissioning of the Project, however this may be postponed subject to any potential extension of the project's operational lifetime. A final review of this Decommissioning Programme would start at least two years prior to the to the start of decommissioning.

It is anticipated that the decommissioning phase could last up to two years, however this duration will not be finalised until closer to the time of decommissioning. As such, the programme provided is only indicative at this stage.

ID	Task Name	Duration	Start	Finish	2048		2049		2050		2051		2052		2053		2054	
					H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2
1	Dogger Bank A & B Decommissioning Programme	1715 days	Wed 01/04/48	Tue 27/10/54														
2	Pre-decommissioning surveys & environmental assessments	728 days	Wed 01/04/48	Fri 13/01/51														
3	Vessel mobilisation/ demobilisation	0 days	Fri 13/01/51	Fri 13/01/51														
4	Removal of WTGs at Dogger Bank A & B	399 days	Mon 16/01/51	Thu 25/07/52														
5	Removal of foundations at Dogger Bank A & B	532 days	Mon 16/01/51	Tue 28/01/53														
6	Removal of offshore substation	28 days	Mon 16/01/51	Wed 22/02/51														
7	Seabed clearance and restoration	91 days	Wed 29/01/53	Wed 04/06/53														
8	Post-decommissioning surveys	364 days	Thu 05/06/53	Tue 27/10/54														
9	Onshore decommissioning / disposal / waste management	567 days	Mon 02/05/50	Tue 02/07/52														
10	Decommissioning management	732 days	Thu 01/04/49	Fri 19/01/52														

Project: PB6994-RHD-AW-ZZ-P
Date: Tue 19/05/20

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

9 Seabed Clearance

Following the completion of decommissioning activities, a seabed clearance campaign, where necessary, will commence to ensure that the Dogger Bank A and B site has been cleared. The survey will enable identification and recovery of any debris located on the seabed which may have arisen from activities related to either the operation of the wind farms or decommissioning process which may pose a risk to navigation. An independent survey company will complete the surveys and the results of these will be provided to the relevant regulatory body for review.

The required survey area would be determined during the decommissioning phases, taking into account good practice at the time. It is anticipated that the survey extent would focus around the foundation locations, as it is assumed that the inter-array and export cables will be left in-situ.

10 Restoration of the Site

Following completion of the decommissioning works, the site will be returned as far as practically possible back to its original pre-construction state. This commitment applies to both the array site and the export cable corridor. The focus of the restoration works will include ensuring that the foundations are cut below the seabed and are adequately covered so as not to pose a risk to safety and that cable ends are adequately buried. The detail and specific decommissioning methods will be agreed in consultation with the necessary regulatory authorities prior to decommissioning.

11 Post-Decommissioning Monitoring, Maintenance and Management of the Site

The requirement for post-decommissioning monitoring will be agreed in advance with the relevant authorities at the time of decommissioning based on the latest guidance. A Marine Licence will be applied for from the Marine Management Organisation to undertake decommissioning activities, as these activities are not covered under the Project's current licences. A new DCO is not required for decommissioning activities. It is at this stage that the specific details of the methods and details of any monitoring will be agreed with the relevant authorities and their consultees.

12 References

Department of Business, Energy & Industrial Strategy (BEIS) 2019. Decommissioning of Offshore Renewable Energy Installations Under the Energy Act 2004. Guidance notes for industry (England and Wales). March 2019.

Department of Energy and Climate Change (DECC), 2015. Record of the Habitats Regulations Assessment undertaken under Regulation 61 of the Conservation of Habitats and Species Regulations 2010 (as amended) and Regulation 25 of the Offshore Habitats Regulations for an application under the Planning Act 2008 (as amended).

Forewind 2013. Dogger Bank Creyke Beck Environmental Statement. 2013.

Seawatch Foundation. 2008. Cetaceans of eastern and south-east England. Regional fact sheets. Available at <http://www.seawatchfoundation.org.uk./fact-sheets.php>

Appendix 1 – Summary of Consultation Responses and Actions Taken

Table A1 – Consultation Responses

Consultee	Summary of issues raised	Action taken
-	To be completed following consultation	-

Appendix 2 – Consultation Responses

This section will include copies of the consultation responses once received.